



Update on RCRA Corrective Action Activities

Waynesboro Invista Plant


South River Science Team Meeting

July 18, 2006



Tasks

- RCRA Facility Investigation (RFI)
- Groundwater Monitoring
- Storm Water Sampling
- Storm Sewer Investigation



- LEGEND**
- BA SWU
 - BY SWU
 - BT SWU
 - NON SWU
 - 2000 BY MONITORING WELLS
 - 1980 HYDROGEOLOGICAL INVESTIGATED MONITORING WELLS
 - 1985 GROUNDWATER CHARACTERIZATION STUDY WELLS
 - 1984 UST INSPECTION MONITORING WELLS
 - PRE-1980 MONITORING WELLS
 - PRODUCTION WELLS

- SWU'S**
- SWU-1 LIMELEY POND
 - SWU-2 20 POND
 - SWU-3 BROWNWOOD WDN
 - SWU-4 TUCKER WASTE POND
 - SWU-5 DISPERSED TREATMENT
 - SWU-6 SLURRY POND
 - SWU-7 20' DIAMETER SPAN STORAGE
 - SWU-8 20' DIAMETER SPAN STORAGE
 - SWU-9 LOCAL WASTE INCINERATOR
 - SWU-10 15' DIA TANK
 - SWU-11 15' DIA TANK
 - SWU-12 15' DIA TANK
 - SWU-13 15' DIA TANK
 - SWU-14 15' DIA TANK
 - SWU-15 15' DIA TANK
 - SWU-16 15' DIA TANK
 - SWU-17 15' DIA TANK
 - SWU-18 15' DIA TANK
 - SWU-19 15' DIA TANK
 - SWU-20 15' DIA TANK

NO	REVISED	BY	DATE

PROJECT	FILE#
DATE	

Corporate Remediation Group

 An Allied Signal Company

 10000 W. 11th Street, Suite 200

 Denver, Colorado 80233

SWU AND WELL LOCATION MAP

 DuPont Wayneboro Plant

 Wayneboro, Virginia

SCALE	DATE	PROJECT	SHEET
1"=200'	5/1/88	WAYNEBORO	1



RFI: Phases I and II (2000-2005)

- SWMU investigations
 - Three areas impacted by mercury
 - SWMU 1 – Mercury Recovery Area: Elemental mercury observed in previous excavations but not in RFI. High soil gas vapor indicates presence of free mercury.
 - SWMU 4 – Incineration Area: Free mercury delineated in small area (~30' x 30'). Additional soil sampling recommended to delineate residual mercury in soils.



RFI: Phases I and II (2000-2005)

- SWMU investigations (cont'd)
 - SWMUs 6/7 – Wastewater Treatment/Sludge Pond: Mercury was detected in downgradient groundwater. Further investigation of soil and groundwater required.
- Hydrogeologic investigation
 - A deep zone of clastic sediments in the northeast area of the plant identified by borehole drilling. Groundwater in this area may be in communication with underlying carbonate aquifer.



RFI: Phase III (proposed in 2006)

- SWMU 1 – Mercury Recovery Area
 - Collect soil samples for mercury analysis at previous soil gas monitoring points to demonstrate accuracy of soil gas screening
 - Sample ditches in former chemical building for mercury
 - Investigate Well #1 to see if it is a conduit to the underlying aquifer



RFI: Phase III (proposed in 2006)

- SWMU 4 – Incinerator Area
 - Complete delineation of mercury in soil
- SWMUs 6/7 – Wastewater Treatment/Sludge Pond
 - Determine extent of contamination in soil beneath these SWMUs
 - Evaluate migration of constituents in groundwater from this area



Groundwater Sampling

- Phase I RFI recommended annual sampling program
 - Objective – Ongoing sampling of 38 wells for mercury to confirm Phase I results and monitor groundwater quality at site perimeter.
- 2½ years of sampling (2004-2006) completed to date
- Samples collected and analyzed using low-level mercury detection



Groundwater Sampling Results

- Mercury concentrations
 - Less than 10 times the National Ambient Water Quality Standard for Protection of Freshwater Aquatic Systems at all wells in 2005
 - Below the Virginia Groundwater Standard (VGS) at all downgradient perimeter wells
 - Above VGS in interior wells near former operating areas (SWMUs 1, 4, 6, and 7)



Phase II Stormwater Sampling

- Base flow sampling
 - Three rounds completed in December 2004
- Storm sampling
 - One storm event sampled in June 2005
 - Second event not collected before initiation of Phase III
- Sediment and Water Quality Survey
 - Completed in November 2004



Phase II Stormwater Sampling Results


- Total mercury loading rates
 - Baseflow = 0.35 to 0.76 g/day
 - First flush = 0.64 g/day
 - Storm flow composite = 1.03 g/day
- Bioavailability estimates
 - Baseflow = 20% to 29%
 - First flush = 32%
 - Storm flow composite = 33%
 - Conservatively computed as a ratio of dissolved/total mercury
- Sewer sediments and water impacted by mercury in area near Chemical Building and SWMU 1



Phase III Stormwater Sampling

- 18-month program supports TMDL
- Primary outfalls
- Monthly baseflow sampling
 - Initial grab + 24-hour composite
 - Mercury and methylmercury (total and dissolved)
 - TSS
 - Flow
- Quarterly storm event sampling
 - First-flush + flow-weighted composite
 - Mercury and methylmercury (total and dissolved)
 - TSS
 - Flow
- Seven baseflow and two storm events sampled since November 2005

Phase III Stormwater Sample Locations






Storm Sewer Investigation

- Supplement to the Stormwater Sampling Program
- Phased investigation of the storm sewers
 - Quantify amount and location of mercury
 - Determine integrity of sewers
 - Determine ingress and/or egress mechanisms
 - Evaluate remedial options



Phase I Storm Sewer Investigation (ongoing)

- Prepare updated storm sewer drawings
- Incorporate analytical data
- Conduct field surveys to verify drawings
- Inspect manholes and catch basins
- Evaluate site drainage characteristics
- Identify data gaps
- Prioritize sections for detailed evaluation



Phase II Storm Sewer Investigation (4th Quarter 2006)

- Sample sediment and water
- Quantify mercury within the system
- Perform soil gas sampling of backfill
- Potential integrity test options
 - closed-circuit video inspections
 - tracer and dye tests
 - hydraulic pressure testing
- Identify breaks in line or loss of integrity



Phase III Storm Sewer Investigation (1st – 2nd Quarter 2007)

- Remedial alternatives analysis; potential options include
 - No action necessary
 - Sewer cleaning
 - Slip-lining of selected laterals
 - Abandonment of selected laterals
 - Targeted excavation and disposal of backfill